



PROGRESS THIS WEEK

- ✓ Painted back offices.
- ✓ Completed sheetrock taping.
- ✓ Roof penetrations sealed up and complete.

CRITICAL ITEMS

- No critical items at this time.

PROJECTED PROGRESS FOR NEXT WEEK

- Start MEP finishes.
- Start epoxy flooring in Food Prep and Deli areas.
- Start bathroom flooring and office flooring.
- Start acoustical ceilings.
- Start FRP in Deli/Food Prep.

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	7/13/2020
Calendar Days from Commencement	46
Calendar Days Remaining to Completion	210
Work Days Impacted by Weather	0
Work Days Impacted by Scope Change	0
Project Completion Date	3/26/2021



Office Area Painting



Back Corridor



Deli Hood Installed

WEATHER FORECAST

Mon 8/31	Tue 9/1	Wed 9/2	Thu 9/3	Fri 9/4
71° 48°F	73° 55°F	81° 63°F	70° 48°F	74° 56°F
AM Rain	AM Clouds/PM Sun	Sunny	Partly Cloudy	Sunny
0.14 in	0 in	0 in	0 in	0 in

Superintendent:

Matt Waletzki (507) 317-6116

Project Manager:

Trevor Millin (608) 799-6360