



**PROGRESS THIS WEEK**

- ✓ Installed window sills.
- ✓ Installed doors and hardware.
- ✓ Continued ceiling work.
- ✓ Coolers and freezers running.

**CRITICAL ITEMS**

- No critical items at this time.

**PROJECTED PROGRESS FOR NEXT WEEK**

- Install equipment.
- Install cabinets and countertops.
- Above grid inspections.

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	7/13/2020
Calendar Days from Commencement	60
Calendar Days Remaining to Completion	196
Work Days Impacted by Weather	0
Work Days Impacted by Scope Change	0
Project Completion Date	3/26/2021



Ceiling Work



Ceiling Grid



Window Sills Installed

WEATHER FORECAST

Mon 9/14	Tue 9/15	Wed 9/16	Thu 9/17	Fri 9/18
78°   62°F	83°   60°F	73°   43°F	57°   41°F	57°   42°F
Sunny	Sunny	Sunny	Partly Cloudy	Partly Cloudy
0 in	0 in	0 in	0 in	0 in

Superintendent:

Matt Waletzki (507) 317-6116

Project Manager:

Treavor Millin (608) 799-6360