



PROGRESS THIS WEEK

- ✓ Started setting cabinets.
- ✓ Equipment deliveries.
- ✓ Completed office area.
- ✓ Painting walls.

CRITICAL ITEMS

- Equipment.

PROJECTED PROGRESS FOR NEXT WEEK

- Continue setting cabinets.
- Install/move equipment.
- Continue MEP finishes.
- Finish painting.

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	7/13/2020
Calendar Days from Commencement	67
Calendar Days Remaining to Completion	189
Work Days Impacted by Weather	0
Work Days Impacted by Scope Change	0
Project Completion Date	3/26/2021



Casework Install



Wall Painting & Cabinets



Office Area

WEATHER FORECAST

Mon 9/21	Tue 9/22	Wed 9/23	Thu 9/24	Fri 9/25
78° 59°F	81° 58°F	81° 59°F	74° 58°F	83° 60°F
Mostly Sunny	Sunny	Mostly Sunny	Isolated Thunderstorms	Mostly Sunny
0 in	0 in	0.05 in	0.02 in	0 in

Superintendent:

Matt Waletzki (507) 317-6116

Project Manager:

Trevor Millin (608) 799-6360