



PROGRESS THIS WEEK

- ✓ Completed Deli/Food Prep epoxy floors.
- ✓ Started FRP in Deli and Food Prep areas.
- ✓ Roof top units set.
- ✓ Completed flooring in office areas.
- ✓ Started ceilings in office areas.
- ✓ Completed tile in bathrooms.

CRITICAL ITEMS

- No critical items at this time.

PROJECTED PROGRESS FOR NEXT WEEK

- Continue FRP in Deli area.
- Continue MEP finishes.
- Continue painting.

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	7/13/2020
Calendar Days from Commencement	53
Calendar Days Remaining to Completion	203
Work Days Impacted by Weather	0
Work Days Impacted by Scope Change	0
Project Completion Date	3/26/2021



Deli Flooring



Office Flooring



Food Prep Flooring

WEATHER FORECAST

Tue 9/8	Wed 9/9	Thu 9/10	Fri 9/11
52° 41°F	50° 36°F	59° 41°F	65° 55°F
Showers	Rain	AM Clouds/PM Sun	Mostly Cloudy
0.04 in	0.21 in	0 in	0.64 in

Superintendent:

Matt Waletzki (507) 317-6116

Project Manager:

Trevor Millin (608) 799-6360